NO.NZ/PMC/BBMP/YPD/T&F-W4/2018-19/P4 Date: 26-07-2018

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

## "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Package-4 1.Improvement of road and 10th 11th 13th main roads at Judicial layout in ward no 04. 2.Improvement of road and drain at Sharadanagara in ward no.04. 3.Improvement of roads and drains balance main and cross roads of A sector in ward no 04.

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | Removing & Refixing Stone Slabs of drains and Pointing in C.M(1:3). | Sqm | 8231.88 |
| 2 | Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of | Sqm | 742.16 |
| 3 | Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. 7.5cm thick | Sqm | 3132.36 |
| 4 | KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated | Cum | 5406.96 |
| 5 | KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal | Cum | 16.20 |
| 6 | KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not | Cum | 44.96 |
| 7 | KSRB - 4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse | Cum | 6.48 |
| 8 | Providing precast slab of 250 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of | Sqm | 108.00 |
| 9 | KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, crushed stone aggregates of granite/trap/basalt material, mixing in a | Cum | 936.76 |
| 10 | KSRRB M400- Wet Mix Macadam - KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications | Cum | 1405.15 |
| 11 | Providing and applying primer coat with ss bitumen emulsion on prepared surface of granular base such as WMM including clearing of road surface and spraying | Sqm | 15031.55 |
| 12 | KSRRB M500- 15. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II (50mm to 75mm), crushed | Cum | 751.58 |

| | | | |
|---|---|---|---|
| 13 | KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive | Sqm | 28032.48 |
| 14 | KSRRB 500-7:Providing and applying tack coat with bitumen emulsion using 80/100 grade bitumen (VG20) on the prepared black toped suface at 2.5kg per 10 sqm, | Sqm | 28032.48 |
| 15 | KSRRB M500- 15. Providing, laying bituminousConcrete using 40/60 THP capacity H.M.P with Mechanical paver Gr-II (30mm to 45mm), crushed aggregates of | Cum | 1121.30 |
| 16 | Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and | Nos | 473.00 |
| 17 | KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, | Sqm | 628.40 |
| 18 | KSRRB M800-13: Road marking with hot applied thermoplastic compound with reflect rising glass beads on bituminous surface- providing and laying of hot | Sqm | 1015.40 |
| 19 | KSRRB M800 Road markers / Road stud KSRRB M800-35. Providing and fixing of road stud 100x 100 mm, diecast in aluminium, resistant to corrosive effect of salt | Nos | 1597.00 |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore